سوال نمبر 10266

منجانب جناب عنايت الله صاحب، رُكن صوبا كَي السمبلي صوبه خيبر پختونخوا

۶۶. اب	سوال	نمبر شار
	کیاوز پرِ مواصلات و تعمیر ات اِرشاد فرمائیں گے کہ۔	
جی ہاں روڈ سیکٹر میں تمام اضلاع کے اندر جاری منصوبے موجو دہیں۔	آیا بیہ درست ہے کہ صوبے کے روڈ سیٹے میں تمام اصلاع	(الف)
	کے اندر جاری منصوبے موجود ہیں؟	
جی ہاں۔ حکومت بچھ منصوبے رواں مالی سال کے دوران مکمل کرناچاہتی ہے۔	آیا ہے بھی درست ہے کہ حکومت کچھ منصوبے رواں مالی	(ب)
, ,	سال کے دوران مکمل کر ناچاہتی ہے؟	
جي نهيں۔	آیایہ بھی درست ہے کہ Selectively صوبے کے	(5)
	اندر بعض اضلاع کو منصوبوں کی پیمیل کیلئے زیادہ فنڈ	
	دیے گئے ہیں؟	
روڈ سکیٹر سے متعلق سالانہ تر قیاتی پروگرام 2020-21 کے منصوبے جو کہ پیمیل	اگر(۱) تا(ج) کے جوابات اثبات میں ہوں تو حکومت	(,)
کے مراحل میں ہے۔ تفصیل منسلک ہے۔ (Annex-I)	رواں مالی سال میں مختلف ضلعوں کو جاری تر قیاتی	
	منصوبول کیلئے فراہم کر دہ فنڈ زکی تفصیلات فراہم کریں۔	
روڈ سکیٹر سے متعلق ضلع وائز سالانہ تر قیاتی پروگرام 2020-21 کے منصوبوں کی تفصیل	نیزاے ڈی پی کے اندر کی گئ Allocation کی بنیاد پر	
شلک ہے۔(Annex-II)	تمام ضلعوں کی درجہ بندی کرکے تمام ضلعوں کا حصہ	
	فیصدی فراہم کیا جائے۔	

Assembly Question No. 10266

- 1. Yes.
- 2. Yes
- 3. No
- 4. Due for Completion for Annual Developmental Programme (ADP) 2020-21 pertaining to Road Sector is attached (Annexure-I)
- 5. District wise for ADP 2020-21 pertaining to Road Sector is attached (Annexure-II).

1) which

ABSTRACT for the month of February, 2021

Sector: Roads

Rupees in million

Sector: Roads		1 North Control of the Control of th				s III IIIIIIIOII
District	Nos of Schemes	AA Amount	Orig. Allocation	Releases	Utilization	%age of Sector against Total Allocn
Abbottabad (PKHA)	1	1131.489	50.000	50.000	50.000	0.2%
Abbottabad	30	10269.547	596.744	854.523	677.789	2.0%
Bajaur (HW)	16	2461.149	408.855	251.179	99.970	1.4%
Bajaur (PKHA)	2	2583.380	1020.000	588.636	588.636	3.4%
Bannu	21	4272.299	298.092	225.592	199.942	1.0%
Bannu (PKHA)	1	6957.605	70.000	70.000	70.000	0.2%
Battagram	12	1707.961	212.500	212.500	168.805	0.7%
Buner	15	3965.359	254.072	364.076	278.036	0.9%
Buner (PKHA)	2	1563.102	100.000	100.000	100.000	0.3%
Charsadda (PKHA)	3	4162.461	145.000	145.000	120.000	0.5%
Charsadda	21	4644.048	560.677	563.577	463.454	1.9%
Chitral Lower	11	1480.807	93.305	61.622	54.977	0.3%
Chitral Upper	7	620.377	78.678	78.678	45.806	0.3%
D.I.Khan (HW)	14	2469.786	187.280	178.780	118.527	0.6%
Dir Lower (PKHA)	2	1100.620	120.000	120.000	120.000	0.4%
Dir Lower	26	8616.041	440.632	413.141	380.142	1.5%
Dir Upper (PKHA)	2	2771.521	56.469	56.469	56.469	0.2%
Dir Upper	19	4644.462	423.832	423.457	293.751	1.4%
FR Bannu	18	1363.572	567.801	248.076	126.927	1.9%
FR DI Khan	15	2424.923	496.825	329.248	209.842	1.7%
FR Kohat	7	1665.891	427.156	332.886	94.437	1.4%
FR Lakki	7	1034.243	132.686	87.620	23.815	0.4%
FR Peshawar	6	509.432	168.830	129.668	21.428	0.6%
FR Tank	9	1838.185	407.463	371.242	105.542	1.4%
Hangu	9	1112.603	112.500	112.500	48.612	0.4%
Haripur (PKHA)	4	10319.837	370.000	210.000	210.000	1.2%
Haripur	20	6733.601	468.320	595.820	508.920	1.6%
Karak	16	3021.057	214.582	194.582	127.895	0.7%
Karak (PKHA)	1	798.060	40.575	40.575	40.575	0.1%
Khyber (HW)	36	7436.709	1275.512	690.612	385.709	4.3%
Kohat	8	1728.119	88.464	92.464	92.463	0.3%
Kohat (PKHA)	2	3669.813	160.000	160.000	160.000	0.5%
CASHADA SAN SAN SAN SAN SAN SAN SAN SAN SAN SA	and the state of the same of t	This has been been asked the drawn to be a been been asked to be a supply a supply and a supply and a supply asked asked to be a supply as the supply asked asked to be a supply			A HARRISTA PRINCIPAL PRINC	

~	W.	u
Sector	Roac	۱

District Kohistan (PKHA)	Nos of Schemes	AA Amount	Orig. Allocation	Releases	Utilization 0.000	%age of Sector against Total Allocn
Kohistan (FK17A)	10	1940.261	144.341	123.848	85.230	0.5%
	18	3617.759		and the second of the second o	196.511	4.0%
Kurram (HW)	~ PP 0/4 P 0 0 0 1 P 0 /	* * * * * * * * * * * * * * * * * * *	181.000	LINES PROPERTY AND	181.500	0.6%
Lakki Marwat	7	1455.960	interprise and communicates an interprise 1 debit for the later of the plants of the	, plant de la companie de la compani		Market and the second s
Malakand	11	1976.173	165.942	169.942	142.416	0.6%
Mansehra	15	2770.092	299.428	301.928	209.455	1.0%
Mardan (HW)	24	9514.369	644.152	665.152	547.047	2.2%
Mardan (PKHA)	1	0.000	20.000	20.000	0.000	0.1%
Mohmand	11	2806.189	621.623	289.157	191.547	2.1%
Mohmand (PKHA)	2	5585.610	1800.000	903.927	903.927	6.0%
North Waziristan (HW)	22	4375.206	695.862	444.337	240.307	2.3%
North Waziristan (PKHA)	nici dia sala menjada ny isana dia manana na kaominina na kaominina na manda dia manana manda manana manda man 1	5647.090	1500.000	843.000	843.000	5.0%
Nowshera (HW)	29	12955.504	641.275	723.775	525.467	2.2%
Orakzai	18	6276.379	953.398	453.341	330.682	3.2%
Peshawar (PKHA)	2	1119.959	83.206	83.206	83.206	0.3%
Peshawar (PBC-1)	3	581.956	45.968	40.968	22.725	0.2%
Peshawar (HW)	19	6458.326	492.589	380.400	312.268	1.7%
Peshawar (BD-1)	1	19.977	11.478	11.478	4.306	0.0%
Provincial (CSR)	1	67.440	10.276	10.276	0.000	0.0%
Provincial (PDMA)	1	269.068	20.000	18.221	5.599	0.1%
Provincial (PKHA)	10	12517.853	474.579	449.579	424.579	1.6%
Provincial (PMU)	3	100.000	134.828	39.828	19.338	0.5%
Provincial (PRIP)	5	4964.342	737.265	667.265	382.246	2.5%
Provincial (CS)	1	2.230	1.000	1.000	0.350	0.0%
PS	23	0.000	4249.684	262.227	0.000	14.3%
Shangla	11	1511.884	128.378	113.880	63.940	0.4%
South Waziristan (HW)	44	8991.983	1449.347	840.921	422.641	4.9%
Swabi	26	7079.293	538.163	502.850	474.571	1.8%
Swabi (PKHA)	$\overline{1}$	3367.708	50.000	50.000	50.000	0.2%
Swat	1	10.000	0.000	0.000	0.000	0.0%
Swat (HW)	30	14628.880	1870.488	2052.489	1618.321	6.3%
Swat (PKHA)	9	8791.069	534.929	514.929	391.352	1.8%
processors from the contract and the contract and the contract of the contract	a reduce the second reservoires a second section () are second as a constituent of second section (*****

ABSTRACT for the month of February, 2021

Sector: Roads

Rupees in million

District	Nos of Schemes	AA Amount	Orig. Allocation	Releases	Utilization	%age of Sector against Total Allocn	
Tank	3	156.650	10.000	17.221	10.000	0.0%	
Tor Ghar	4	791.875	63.824	63.824	20.000	0.2%	
Total	731	239429.144	29813.846	20272.701	14745.000	indicate of the condition of the secondard or the secondard of the secondard of the secondard or the secondard of the secondard of the secondard or the secondard of the seconda	

1.

Harrist II

AD	P No.	Scheme Name	Remarks
	-	ROADS	
		<u>KP</u>	
1	1452	90444-Creation of CSR/MRS Cell in C&W Department	MRS-2020 submitted to CA.
	(OG)		Cannot be completed during CFY.
2	1455	120870-Continuing Professional Development of Engineers	Work in progress.
	(OG)		Cannot be completed during CFY.
3	1456 (OG)	160530-Provision for Design of Structural / Plumbing / Elect/ Air Conditioning various Buildings in KPK	Final Structural Drawing of 1 & 2 Kanal Primary School, 4&8 kanal secondary school plain area Zone 2-B, 3&4(0.5 TSF 0.75,1.00 Tsf 1.25 TST & 1.5 TSF bearing capacity has been received. Over Head Tank designs for 0.5 TSF & above (5000,10000,15000,20000 gallon) received. Design forRM wall(6,12,16 ft) plum concrete retaining wall (8,14,20 ft) and RCC retaining wall (10,20,25 ft) for 5 No bearing capicity submitted Architural drawing of Degree collegs, RHC's andBHU yet to be updated by CDO. Primary 1 &2 kanal plain/Hilly and Secondary 4&8 kanal plain/Hilly DCE submitted tCDO (0.75 TSF). DCE of primary 1&2 kanal plain & 2 kanal 2B, 3&4(All bearing capicity). Preparation under progress.
			Cannot be completed during CFY.
4	1457 (OG)	180346-Extension of Existing Facility of MIS/ GIS for Paperless Environment in C&W Department	Computers, printers, Softwares, Procured. Machinery & equipment H/O to Director IT
			Cannot be completed during CFY.
5	1458 (OG)	140987-F/S, Design and Construction of main Daraband Road from Sagu to Madi via Gara Unra Attal Sharif Road (16 Km) Kulachi D.I. Khan i) Kirri Shamozai to Jhoke Rind (1Km), ii) Bridge on Lora Jullah Daraban City.	Length 16 Km -Completed. (original Scope). Revised Scope (Lora Bridge (length 120 ft, 4 span) - Bridge sub structure work order issued.
Name and Advanced Science of the		()	Completion June-2021.
6	1459 (OG)	150780-Const/Reh: of road A)Tank Ada-Zafarabad Clny& Daraban Chungi B)Crclr rd-Muryali Mor, Shahalam Abad,Eye Hsptl rd,Chashma rd-Vill Singar,S/Yusafabad,	Length 10.24 Km -Zafarabad portion - 2.25 Km BT completed.
		D.I.Khan a)Crclr rd-Multan rd b)Diyal c)Banu rd-Kotli d)TB Hsptl Chk-Circ/Hous e)Drain(Kotli-Shobra	Completion June-2021.
7	1462 (OG)	150786-Construction / Improvement & widening of Paniala Paharpur road, Paniala Chunda road, Pharpur Bypass road and Construction of one number Bridge on Paniala bypass road District D.I.Khan.	Length 9.3 Km - 7 Km completed. Panyala Paharpur bypass road (Balance portion) in progress. Completion June-2021.
8	1476	170666-Const. & BT of Road from Chak Dadan Togalkhel	1.5 KM main road chakdadan to Ismail Khel
U	(OG)	via Ismail Khel Bannu (3 KM).	E/W,S/W in progress.
De Arrageou en arra-			Completion; June 2021.
9	1481 (OG)	141017-Dualization of Road from Indus Highway Chowk to Karak City, Karak (4.225 Km)	(Length 4.225 Km) E/W,S/B,WBM completed Asphalt in progress. Completion June-2021.
10	1491 (OG)	140949-F/S, Design and Construction/ Improvement of 15 Km Roads in, District Peshawar.	Length 15 Km - Physcially & Financially Completed.
11	1500 (OG)	140890-F/S, Design, Reconst: & Reh: of Roads a) Alladad Khel-Village Kani b) Ziam Rest House-Salgaray via Gud Killi Chowk c) Village Cheena-Dildar Ghari (12 Km), 2) Main Tangi Rd Rehmat Killi-Sarfaraz Killi Shakh No. 03, 3) Charai rd-Gujar KilliChars	12 Km length - Finishing in progress Completion June-2021.
12	1520 (OG)	140992-F/S, Design and Rehabilitation / Widening of Road from GT Road to Khushal Khan Khattak Mazar Akora	Package I 8.3 KM Completed Package II 4 KM in progress

A T	ND NI.	Scheme Name	Remarks
AL	OP No.	Scheme Name	Remarks
		Khattak, Nowshera.	Completion June-2021.
13	1527 (OG)	150816-Const./Rehab. of Roads in Village Kotar Pam Village Bara Banda UC Bara Banda, G.T Road to Fazal Gange and Hassan Abad Risalpur G.T Road to Mohallah Hassan Abad Rashakai, Kandar, Risalpur to Ghala Dher, UC Zara Miana, UC Pir Sabak, UC Mughalky, Nows	(Length 1.5Km) Hassan abad & Kandar road completed. Risalpur to Ghala Dher road Package-II in progress. Completion June-2021.
14	1537 (OG)	140695-F/S, Design and Rehabilitation of (1) Tor Dher-Alla Dher Road (2) Nawa Nehar Kund Park- Alla Dher Road, District Swabi.	11- Km completed. 3.25 Km 70% completed. Completion: June 2021. Demand Rs. 10 M
15	1538 (OG)	141002-F/S, Design and Construction/Rehabilitation of Roads and street pavements a) Kunda Topi b) Gar Mergoz c) Zarobi Topi, d) Zaida Kaddi, e) Marghuz Yousafi Swabi. (21 KM).	Length 12 Km - 90 % completed. Completion : December 2020. Demand Rs. 16 M
16	1547 (OG)	170582-Construction of 10 Km Road in, District Swabi.	Completed - Physically & financially.
17	1549 (OG)	170625-Construction of 5Km road & its drains from Swabi Interchange to Swabi University (New Campus) Swabi	Length 5 Km - earth work 50% completed. Completion: June 2021.
18	1555 (OG)	140931-F/S, Design & Const: a)Btgm Nehr-DolatZai b)Katlng-Kudi Noor c)Dubi Ada-Srekh d)Gani Shekh Behani e)Katlng- Qaziabad f)Garhi rd Mardan Rural g)Bakhshali Dheri-Jungarha h)Bakhshali Chargulay-Barikab i)Lura B/Bala Garhi j)Naseer Kili-Shikhano Babainy	10- Components Completed = 08 Nos In progress =02 Nos Completion : June-2021.
19	1556 (OG)	140933-F/S, Design & Construction of bridge on Naranji drain on Garhi Ismail Zai Kandar area near Panjpir Baba, Mardan	Bridge (30 mtr 2 span) - girders, transum, abutment, Stressing of Girders, Deck Slab, Railing completed & approaches in progress. Completion: June-2021.
20	1558 (OG)	150848-Impt/Reconst of various roads in UC Fatima, UC Bakhshali and Bala Garhi, UC Elaym UC Mardan rural, UC Garyala, UC Gujrat, UC Babinay, UC Kass Koroona, UC Par Hoti, UC Kot Daulatzai, UC Katakhat & UC Sikandri in Mardan.	Length 39.45 Km (23 units) - 23/23 Units completed. Completion : June-2021.
21	1582 (OG)	130556-Improvement / construction of Kirai to Mole Sar road (4 KM) and rehabilitation of Ajmair to Logay road (2 KM) Tehsil Besham, District Shangla.	Length 4 Km - earth work 90% completed Completion: June 2021.
22	1585 (OG)	140956-Construction of Shahtoot Road (3 KM) and PCC & Improvement/Rehabilitation of Pagorai Road (0.95 KM), Tehsil Besham, District Shangla.	Shahtoot road - length 4 Km TST-completed. Pagorai Road (0.95) Tehsil Besham in progress.
23	1587 (OG)	150821-Construction and Rehabilitation of Biana Mackkandi road, Gear Chagharzai Road, Begai Towa, Peshloor Road and Mandoria road District Shangla.	Completion : June 2021. Length 14.1 Km Completed
24	1592 (OG)	150805-Const/ Repr/ Reh/BTof Rahmabd chwk-Watky chwk,Main Gulkda,Sharifabd Quanj,Sharifabd Dheri,Hayatabd Internal,Shahidabd,Shahedabd frm DAEWO terml,Qambr bypas- Marghozar Twn,Bhrma Khwargi,sarinagar Twn,Yusafabd,Latifabd Mahronsh Twn,SKHA Clina,Landi K	Physically and Financially complete
25	1594 (OG)	Jabba Road (12.55 Km) District Swat	Length 12.5 Km - 9 km completed. Will be Complted by June 2021. No additional funds required.
26	1604 (OG)	190574-FS and Design of road from Odigram to Guligram, Swat	PC-II approved for Rs.8 m. Survery for Studying Feasibility in progress. EIA report sent to Director General EPA Peshawar.

AΓ	P No.	Scheme Name	Remarks
			Dce for Rs. 700 M under preparation. Will be completed by June 2021.
27	1609 (OG)	140989-F/S, Design and Construction of 4 Nos. of RCC Bridges a) Aghiraly and Arif b) Darangal Khwar c)	Out of 4 bridges, 2 completed. 2 in progress.
WENNESD AV	AND THE PERSON OF THE PERSON O	Markhanai Maidan, Dir Lower.	Completion June 2021.
28	1630 (OG)	151076- Construction of Nehag Dara Road (Phase-II) District Dir Upper.	Length 13 Km - work in progress. Completion: June 2021.
29	1632 (OG)	140984-F/S, Design and Construction of RCC Bridge at Ayun, Chitral.	RCC Bridge (span 110 mtr), 32/32 piles, 4/4 pile cap completed.
			Completion : June-2021.
30	1633 (OG)	150824-Construction/ rehabilitation/ widening/ completion of incomplete Molkoh road,Boni bridge to Boni Bazar via Bazar to Government Guest House in Tehsil Mastuj District	Length -03Km E/W completed, S/B, WBM in progress.
No a respirato por subsensi		Chitral	Completion: June 2021.
31	1640 (OG)	150874-Black topping / widening of road from KKH to Pattan Bazar road, Shingle road in rural areas and Construction of suspension Bridges, Bailey Bridge and	Length 4.6 Km - 4 units - 1 land acquisition under Process. E/W completed, S/W ,X/D, RW in progress.
		Bridge on Sindh River in District Kohistan.	Addional Demand of Rs. 6 m for the completion of the scehem Completion; June 2021.
32	1648 (OG)	140920-F/S, design and Construction of a) Chor Kalan road & b) Jabbori to Methal Kayian Road via Banda Gee Such, Mansehra.	 (A) Chorkalan Road. 1- Earth work Completed. 2- Structure Work in Progress. 3- B/Toped 3.60 Km Completed. (B) Jabbori Methal Kayan Road. 1- E/Work = Completed. 2- Structure Work in Progress. 3- B/Topped 3 Km Completed.
			Completion - June 2021.
33	1649 (OG)	150842-Construction and Blacktopping of roads from a) Darband to Kandgran b) Sehkibala to sokal UC Darra Shanaya District Mansehra.	03 - units 1. Earth Work Completed, Structure work Completed Road Work = 2 Km Asphalt Completed. (Balance Work in Progress) 2. Earth Work Completed Structure work Completed Road Work = 0.600 Km Asphalt Completed. 3. Earth work Completed Structure work Completed. Road work completed. PCC Shoulder completed. Completion - June 2021
34	1657 (OG)	140881-F/S, Design, BT and Extention fo road from Sujal Kot to Thesi with link road to Kasorian Narra Village (8-Km), District Abbottabad.	Length 8 Km - 8 Km completed. Structrue work in progress. Completion June 2021.
35	1662 (OG)	150862-Reh/Imp/BT/PCC of Boi Talkandi via Pall Mohri Sahran Sambli (R/W), Bangra Chowk to Kaner Kass Malkot U/C Plack Vill with drain, Banni Jandala to Ander Kot drwaza via cham U/C Plack Dist. Abbottabad	3 units -
36	1665	150053 Imp & Records of road from Chaming to The thi	
30	(OG)	150953-Imp & Reconstn of road from Sherwan to Thathi UC Sherwan & road from Civil Hospital to Ratian via Thandara with link to Sari Sher shah and Bandi Nikian U/C Pind Kargoo Distt Abbottabad.	E/work completed. PCC & Road work in progress. Completion June 2021.
37	1676 (OG)	140656-F/S, Design & Construction of road from i) Sulam Khand to Sira road (6.50 Km), ii) Ghazi to Sulam Khand, Salam Khan Gali to Triman (8.5 Km) and iii) Ghazi Jari Kas road (5-Km), District Haripur (20-Km).	Physically completed. Revised approved for Rs. 435 M Demand Rs. 35 m for completion Completion : June-2021.

ΑI	OP No.	Scheme Name	Remarks
38	1677 (OG)	150868-Construction of Road from Kala-Khtha to Thalikot road,Khair Bara to Dhok Road,Karplia to Hassan Bai road and Soha to Koktri road District Haripur.	Length 7 Km - Completed. Completion: June-2021.
39	1688 (OG)	140972-F/S and BT of 10 Km road from Mera Mada Khel to Godar, Tor Ghar	Physcially & Financially Original scope 10- KM road Completed. Revised DCE approved in PDWP on 25-02-2021 for Rs 275.797 M.
			Cannot be completed during CFY.
40	1689 (OG)	150872-Construction of Machai Peek Coor Kalam (Oagi road) District Tor Ghar	Length 4 Km - completed Summary approved for change of scope from BT to Shingle. Revised PC-I Rs: 99.785 Completion: June-2021.
41	1699 (New)	200290-F/S of Khandia Road Upper Kohistan	PC-II approved in PDWP on 04/01/2021 (H/O to PKHA)
	alian in the state of the state		Completion June 2021
42	1712 (OG)	120282-Improvement and Widening of Road from Mufti Mehmood Flyover to old Budni Bridge upto Whaid Garhi 9 Km on PH S-I i/c reconstruction of old Budhni Bridge District Peshawar	(03 Packages) Bridge completed and opened for traffic. Packages -1&II completed. Pakcage- III in progress.
			Can be completed during CFY.
43	1717 (OG)	141030-Construction & Blacktopping of Manglawar to Malam Jabba Road 35 KM, District Swat.	35 Km (3 Packages) 25 Km BT completed. Brdiges in progress.
			Can be completed during CFY.
44	1719 (OG)	180622-Feasibility studies of Oughday (Takhta Band) to Kabal Bridge & Ningolai to Allah Abad Bridge, Swat.	Work stopped due to motorway phase II. Overlapping with Swat Expressway Phase II. Scheme
			Schem dropped by Competent Authority through Summary on 16-11-2020.
45	1725 (OG)	90397-F/S and Construction of road from Chukiathan to Sheringal and Patrak by FHA (36 km) Dir Upper.	Length 36 Km - 07- Packages subtantially completed.
46	1744 (New)	200321-F/S and Construction of Kandian Valley - Kalam Road, Upper Kohistan.	Dropped due to duplicate (ADP # 1699)
47		31038-Emergency Rural Roads Rehabilitation Project (JICA Assisted).	Total 522 Km - Provl Highways 100.81 Km, 100.85 Km.
#.*******\	and the same of th		Completion : June-2021.
48	1756 (OG)	170173-Provision for Liabilities of Land Compensation	Payment made.
		·	Cannot be completed during CFY.
49		180589-Feasibility Study on Khyber Pakhtunkhwa Rural Roads Improvement & Rehabilitation Project (JICA Assisted) (Phase-II)	PC-II (78.5 M) deferred in 22/10/2020 PDWP for fulfilling the necessary formalities as required for donors assisted projects. Concept paper submitted to HQ JICA Japan for vetting (response awaited)
			Cannot be completed during CFY.
50		190221-Rehabilitation of Flood Damages Rural Roads under Counter Value Fund (CVF Japan Assisted)	Concept paper approved by CDWP and hiring of Consultant.
			Cannot be completed during CFY.

AT	P No.	Scheme Name	Remarks
AL	P No.		TOHMAN
1	1769 (OG)	MA 191712-150178-Construction of BT Roads in Sarwekai & Wana Sub Division in SWA. [MA]	Phyically + Financially complted completed
2	1770 (OG)	191713-140332-Construction of Road from Shahoor to Toormandi via Pastai Khawazai 10 Kms in SWA. (Umbrella) [MA]	Length = 10 Km E/W, S/B,B/C & Structure work in progress. Completion: June-2021.
3	1771 (OG)	191716-160048-Construction of B/T Road in Sarwekai & WANA Sub Division, SWA. [MA]	04- Components 03- components completed and Hazrat Khan kot tehsil Tiarza Notice issued to contractor to resume the work at site.
			Can be completed during CFY.
4	1772 (OG)	191731-140030-Construction of BT Road from Siplatoi to Nano via Aghbarghai Phase II (10 Kms) in SWA. (Umbrella) [MA]	Length = 10 Km E/W, S/B,B/C & Structure work in progress. Cannot be complted due to revision
-	1772	191732-160049-Rehabilitation of existing roads in SWA.	23 out of 37 components completed 13- Nos in
5	1773 (OG)	그 맛있는 것이 있었던 에어트 중이되어 가는 기를 가르면 하는데 얼마를 생각하면 하는데 되었다. 이 나는 그 아니는 그 그 아니는 그 그 아니는 그 아	progress.
			Completion - June 2021
6	1775 (OG)	191739-140337-Construction of BT Road from Shahoor to Toormandi Phase II (6 Kms) in SWA. (Umbrella) [MA]	Length = 06-Km E/W, S/B,B/C & Structure work in progress.
hands and particulars	establis Aug Schill Escherberge		Completion : June-2021.
7	1779 (OG)	191746-140143-Black Topped Road from Ladha to Ghowak (5 Kms) & Widening / BT of Road from Sam to Kareeb Korrona Lower Kanigurram in SWA. (Umbrella)	02 - Components S/Base, Base course & Structure work in progress.
	a where property to the second	[MA]	Completion : June-2021.
8	1783 (OG)	191763-170296-Construction of BT Road from Mantoi Jirga Ground via Ghundakai Village Matterjan to Nika Ziarat Area (6 Kms) in SWA. [MA]	Work is in progress but stopped due to Security threats.
l staat oo soonaa ya			Cannot be completed during CFY.
9	1784 (OG)	191764-170302-Construction of BT Road in Ladha Sub Division, SWA. [MA]	04- Components Length = 11.5 Km E/W, S/B,B/C & Structure work in progress. Completion: June-2021.
10	1787	191769-170392-Construction of BT Roads in WANA Sub	Length = 07-Km
10	(OG)	Division, SWA. [MA]	E/W, S/B,B/C & Structure work in progress.
S CARROLINA SACIONARIA	announce and a second of the	en en de la companya	Completion : June-2021.
11		191774-140324-Construction of 11 km Black Topped Road (3 Nos in SWA. (Umbrella) [MA]	03 components Work in progress.
of with Constitutions			Completion : June 2021.
12	1789 (OG)	191775-160476-Construction of B/T Road Village Ghawa Khwa, Tehsil WANA (5 Kms), SWA. [MA]	Length = 05-Km E/W, S/B,B/C S/W & Premix in progress.
PERSONAL PROPERTY AND A STATE OF	A throwing the specific periment is a		Can be completed during CFY.
13		191788-180095 - Construction of Blacktop Road in Ladha District South Waziristan. [MA]	02- Components Length = 07- Km E/W, S/B,B/C&Premix completed. Structure work in progress.
to Malayle Gillage / o	elineary potablished i burn or an		Completion : June-2021.
14	1797 (OG)	191807-170427 - Construction of 7 Kms BT Road to Chalghoza Forest, Village Ghurlana, Tehsil Birmal, SWA. [MA]	Length =07-Km S/B completed. E/W,B/C & Structure work in progress.
		m.n.a	Can be completed during CFY. Page 5 of 10

AD	P No.	Scheme Name	Remarks
15	1798 (OG)	191808-170439 - Cosnt. of shingle Track in SWA. [MA]	Progress not intimated by Pak Army. Col: Project has been asked for detail progress of the scheme.
			Completion: June-2021.
16	1799 (OG)	191818-180577 - Rehabilitation of existing roads in District South Waziristan. [MA]	2- components. Work on both components have stopped due to local dispute. Court case Cannot be completed during CFY.
17	1802 (OG)	191717-170169-Construction of Black Topped Roads in Miran Shah Sub Divison, NWA. [MA]	02 - Units (11-Kms) E/Work, S/Work, S/B, B/C completed & Structure work is in progress.
			Completion : June-2021.
18	1803 (OG)	191772-170366-Construction of Black Topped Roads in Razmak Sub Divison, NWA. [MA]	02- Units. (11-KMs) Units No.2 Km completed & Unit No.1 E/Work, S/Work, S/B, B/C completed & Structure work is in progress.
			Completion : June-2021.
19	1804 (OG)	191783-160171-Construction of Black Topped Roads in NWA, Phase-II. [MA]	06- Units. (Length 20-KMs) Completed= 13km (04 Units) Unit No.1&4 (7-Km) S/B, B/C & Structure work is in progress.
			Completion: June-2021.
20	1806 (OG)	191801-180338 - Rehabilitation and Re-Construction of Existing roads in District North Waziristan. [MA]	(Length 7-Km) E/Work, S/B, B/C & Structure work in progress.
			Completion : June-2021.
21	1810 (OG)	191737-070016-Construction of Shingled Road from Angori to Sarak (7 Kms) in Central Kurram (Revised). [MA	In progress
22	1811 (OG)	191758-170111-Widening, Imprt and B/T of 11 Kms Road in Central Kurram. 1) Chinerak Toraywray Road (Ph-V, 4 Kms), 2) Sultani Bridge to Msod Nika Ziarat (Ph-I, 3 Kms)	progress.
E Lifeton de appeara de	Managang in the fact of May 1 or to	[MA]	Completion: June-2021.
23	1813 (OG)	191799-180364 - Widening & Rehabilitation of existing Blacktop road from Inzera Check Post to Shaheedano Dand (Ph-III) (3 Kms). [MA]	Length 03-Km Earth work & Structre work in progress.
	udertensions et au our version de la loca seu		Can be completed during CFY.
24	1815 (OG)	191709-170140-Construction & Black Topping of Roads in Orakzai Agency. [MA]	03- Units Length 10.5 Km S/B, B/C, S/W & Asphalt premix in progress.
Name and the or other design of the	Comments and the Comments of t		Completion : June-2021.
25		191710-170141-Construction & Black Topping of Ghuzgharh Road Phase-II in Orakzai Agency. [MA]	S/B, B/C, S/W & Asphalt premix in progress.
			Can be completed during CFY.
26	1817 (OG)	191711-170142- Rehabilitation of Road in Lower Sub Division of District Orakzai. (5 kms) [MA]	Work in progress Completion : June-2021.
27		191773-170370-Construction of Road from Kasha to Darran Via Bego Tangi Phase-I in Orakzai Agency. [MA]	S/B, B/C completed S/W & Asphalt premix in progress.
	and we have a supply a supply a supply as the supply a		Completion : June-2021.
28		191706-140045-03 No. RCC Bridge in Tirah Maidan, Khyber Agency, Bagh Maindan, Bor Baght Toor Toot. [MA]	 3- Units 2- Work in progress. 1- Lar Bagh = 24 M Boring completed Sub structure & S/S are complted.

Al	DP No	Scheme Name	Remarks
			Approaches in progress. ii) Pile completed. iii) Abutment iv) Girdar + launching complted. v) Approaches in progress. 2- Bar Bagh 18 M Boring completed Sub structure & S/S are complted Approaches in progress. ii) Pile completed. iii) Abutment iv) Girdar + launching completed. v) Approaches in progress. 3) Work not yet started on RCC Bridge Toor Tooth. Notice issued to contractor for commencement of work.
and the same of th	and the second second section is a second sec		Completion: June-2021.
29	1824 (OG)	191755-170079-Constn of B/T road in Tehsil Jamrud and landikotal khyber agency. [MA]	4 Units Work in progress 90% work completed.
			Completion : June-2021.
30	1825 (OG)	191756-170080-Constn of B/T road in Bara sub division khyber agency. [MA]	Total 5- Uinits 4- Units work in progress. Work on unit at Sr. No. iii was stoppped due to local dispute.
	Calebook o (sa see y Constitue) :		Cannot be completed during CFY.
31	1826 (OG)	191757-170081-M&R / Rehabilitation, Construction & Improvement of Road Network in Khyber Agency. [MA]	Total 8 Units Work in progress on all units.
untivini filitaciono	literajok da (kale kaplane da q		Completion: June-2021.
32	1829 (OG)	191787-180123 - Rehabilitation, Construction and Improvement of Road Network in District Khyber. [MA]	2 Units work in progress. Upto 90% work completed.
inthun stabwis	rhannik dibid seman Kota se Panja aya		Completion: June-2021.
33	1832 (OG)	191821-190256 - Construction of Black Topped Roads in Tribal District Khyber. [MA]	(Length- 4.283 Km) E/W , S/B ,B/C & S/Work in progess.
	manino mentralista de la descrica de la de		Completion : June-2021.
34	1833 (OG)	191830-190351 - Construction of 6-Km B/T Road in District Khyber(CMD) [MA]	Procurement under process.
**************************************	anticle of seculations accommons		(Cannot be completed in CFY as the PFY of Rs. 28.13 M incorrect) Court Stay vacated
5	1834 (OG)	191833-190356 - Design & Construction of Road Toormor Lodhi Post (4.283 km) & Spina Soka Post(1.125 km) in District Khyber. [MA]	Original Scope 6km - complted Revised Scope of additional 6 km needs to be includeed as per the Pak Army request to construct the road to link the tower along the border fence. Revision submitted
iles ellections	Salara da		Cannot be completed during CFY.
	1836 (OG)	191754-170045-Construction of 13.5 Kms Black Topped Link Roads in Different Areas in Mohmand Agency. [MA]	(Length=13.5 Km) 06- components work in progress.
-d-bildistaniyas	Province in curio el algorithi silo, il		Can be completed during CFY.
	1837 (OG)	191770-170390-Construction of Black Top Roads in Mohmand Agency. [MA]	02-Units work in progress on all units.
		, , ,	Can be completed during CFY.

AD	P No.	Scheme Name	Remarks	
38	1839 (OG)	191796-180250 - Rehabilitation of Black Topped Roads in District Mohmand. [MA]	02- Compoenents. Work stopped due to Court Stay.	
			Cannot be completed during CFY.	
39	1841 (OG)	191727-140383-Improvement & Widening of Pashat Raghagan road Phase-II Bajaur (05 Kms). (GD) [MA]	Length 5 Km - complted RCC Brdige - finsihing. Approaches in progress.	
			Can be completed during CFY.	
40	1843 (OG)	191749-170013-Maintenance & Rehabilitation of 22-kms Existing Black Topped roads in Bajaur Agency. [MA]	7- Units 5- completed. 1 - In progress. 1- unit -executed by Pak Army Completion: June 2021.	
41	1845 (OG)	191792-180204 - Rehabilitation of Existing Black Topped roads in District Bajaur. [MA]	03- Units Road Work completed. S/Work & Premix in Progress. T.S submitted to SE North Tribal Circle Peshawar.	
			Completion : June 2021.	
42	1847	191722-170248-Construction of BT Roads in Sub-Division	06- Units - in progress	
	(OG)	Tank. [MA]	Completion - June 2021	
43	1848 (OG)	191723-170249-Maintenance & Rehabilitation of Existing BT Roads in FR Tank. [MA]	Work in progress. Revised tender approval in progress.	
			Can be completed during CFY.	
44	1849 (OG)	191814-180452 - Construction of Blacktop road (3 km) in Sub-Division Tank. [MA]	03- Units Completed =1 In progress =2	
			Completion: June-2021.	
45	1850 (OG)	191715-160015-Construction of New Black Topped Roads & Rehab: of existing roads in FR D.I.Khan. [MA]	08 -Units Completed =4 In progress=4	
			Completion: June-2021.	
46	1852 (OG)	191762-170278- Rehabilitation of Communication Infrastructure in Sub-Division D.I Khan. [MA]	07-Units E/W , DST, TST & WR - in progess.	
			Completion: June-2021.	
47	1853 (OG)	191811-180516 - Construction of Black Topped Roads in Sub-Division DI Khan. [MA]	(Length- 5.8 Km) E/W , S/B ,B/C & S/Work & TST in progess.	
			Completion: June-2021.	
48	1854 (OG)	191812-180517 - Reconstruction and Rehabilitation of Existing Roads in Sub-Division DI Khan. [MA]	02- Units (Length- 5 Km) Dani road completed and Gur Khazai to kuza Naijana E/W, S/B, B/C & S/Work & TST in progess.	
121			Can be completed during CFY.	
49	1855 (OG)	191828-190283 - Construction of Black Topped Roads in Tribal Sub-Divisions Jandola & Darazinda. [MA]	Work in progress Completion: June-2021.	
50	1857	191726-170263-Imprt / Constn of Main Tajori Shadi Khel	A- Road work completed.	
50	1857 (OG)	Road from Chiga Lar to Shadi Khel (02 Kms), and Constn of Causeway Main Tajori Shadi Khel Rd at RamiKhel,	B- Causway in progress.	
51	1858	Yargul Khel Algad, FR Lakki. [MA] 191816-180454 - Construction & Rehabilitation of Roads in	Completion : June-2021.	

į.	1/
1	1
	1

AD	ADP No. Scheme Name		Remarks	
	(OG)	Sub-Division Lakki [MA]	Can be completed during CFY.	
52	1859 (OG)	191720-170230-Constn of BT Road from Berghanato Dam to Nari Musa Khel (2 Kms) & Sarobi to Karkarina via Basia Sam Phase-II (5 Kms) in FR Bannu. [MA]	02- Components 1- E/W,S/Base, B/Course S/Work & TST in progress. 2- Completed	
			Completion June 2021	
53	1860 (OG)	191768-160477-Construction of B/T Road from Gongi Khel to Abdul Hakim Khan Kalay Daryoba, FR Bannu. [MA]	(Length- 12 Km) E/W, S/B,B/C & S/Work & TST in progess.	
			Cannot be completed due to Land dispute Re-appropiration Rs: 20.00 M	
54	1862 (OG)	191793-180225 - Construction and Black Topping of Roads in Sub-Division Bannu. [MA]	E/W ,S/B & TST Completed. B/C & S/W in progress.	
	(00)	Roads in Sub-Division Damie. [1412]	Completion: June-2021.	
55	1863 (OG)	191806-170436 - Construction of B/T road from Tanga Bridge to Rocha (5-KMs) (Phase-I) in FR Bannu. (GD) [MA]	E/W , S/B ,B/C & S/W completed. Premix in progress.	
		Intal	Completion June 2021	
56	1864 (OG)	191817-180456 - Construction of Blacktop road in Sub- Division Bannu [MA]	E/W , S/B completed B/C, S/Work is in progress.	
	(00)	DIAI210H DUIHIN [MV]	Completion June 2021	
57	1865 (OG)	191827-190282 - Construction of Black Topped Roads in Tribal Sub-Division Wazir & Bittani [MA]	03- components2- Work in progress.1- Site identification awaited.	
			Completion June 2021	
58	1866 (OG)	191815-180453 - Construction / widening/ Improvement of Roads and causeway in Sub-Division Kohat [MA]	(Length- 4 Km) E/W , S/B ,B/C S/Work & TST in progess.	
			Completion: June-2021.	
59	1867 (OG)	191802-180296 - Construction of Black top Roads in Sub- Division Peshawar [MA]	(Length- 2 Km) E/W, S/B,B/C, S/Work & TST in progess. Site Disputed by locals	
			Cannot be completed during CFY.	
60	1868 (OG)	191803-180297 - Rehabilitation and Widening of Roads in Sub-Division Peshawar. [MA]	(Length- 2 Km) E/W , S/B ,B/C & S/Work in progess.	
			Completion: June-2021.	
61	1869 (OG)	191826-190281 - Construction of Black Topped Roads in Tribal Sub-Division Hasan Khel & Dara Adam Khel, [MA]	Earth work completed S/W & Sub base in progress. Completion: June-2021.	
62	1870 (OG)	191834-070009-Feasibility and Design of Pre-stressed RCC Bridges, Roads and Buildings in FATA, (Phase-II) (Revised) [MA]	Completed	
63	1871 (OG)	191835-150147-Design & Rehabilitation of Damaged Portions of Roads in SWA Phase-II, Gomal Zam WANA Road. (Km-66 to Km-117). [MA]	(Length 8Km) E/N/ S/B ,B/C & S/Work in progress. Completion: June-2021.	
64	1873 (OG)	191839-170398-Construction of BT Road from Ustrana Area Kohi Bahara to Sherani Tehsil Darazinda and National Highway at Parwara Mughal Kot Road Ph-II (10 Kms), CPEC. [MA]	(Length 10Km)	
65	1879	191848-170337-Construction of Bridges in All Agencies,	Work in progress	
	(OG)	FATA [MA]	Cannot be completed during CFY.	
66	1887	194001-FATA Infrastructure Project (FIP-QIPs) (USAID)	Work in progress	

(Car vv nieparinieni) Andr 2020 21					
ADP No.	Scheme Name	Remarks			
(OG)	[DOP]	Cannot be completed during CFY.			
1 1930 (OG)	195306-Feasibility study of Barang Tunnel, District Bajaur (AIP)	F/S is in progress by M/S NESPAK Revised approved for Rs 32.89 M			
		Cannot be completed during CFY.			

