

خیبر پختونخواہ اسمبلی سوال نمبر 1809

منجانب:- محترم جناب احسان اللہ صاحب، رکن صوبائی اسمبلی

سوال	جواب
ازراہ کرم وزیر برائے محکمہ آبپاشی ارشاد فرمائیں گے کہ: (الف) کیا یہ درست ہے کہ سال 2024 سے تاحال ضلع ڈیرہ اسماعیل خان میں محکمہ آبپاشی کی جانب سے مختلف ٹینڈرز جاری کیے گئے ہیں، جن میں حلقہ پی کے-115 میں گول زام اور رود کوہی سے متعلق ٹینڈرز بھی شامل ہیں؟ (ب) اگر حصہ (الف) کا جواب اثبات میں ہو تو یہ تفصیل فراہم کی جائے کہ: 1- حلقہ پی کے-115 میں کس نوعیت کے کاموں کیلئے ٹینڈرز جاری کیے گئے؟ 2- کن کنٹریکٹرز یا فرمز کو یہ ٹینڈرز دیئے گئے؟ 3- ان ٹینڈرز کے تحت کتنی رقم جاری کی گئی؟ 4- متعلقہ کاموں کی تکمیل کی موجودہ صورتحال کیا ہے؟	(الف) جی ہاں۔ (ب) حلقہ پی کے-115 میں گول زام اور رود کوہی سے متعلق جو ٹینڈرز E-Bidding Process کے تحت گول زام ایریگیشن ڈویژن ڈیرہ اسماعیل خان میں 2024 سے تاحال ہوئے ہیں ان کی تفصیل لف ہے۔

GOMAL ZAM IRRIGATION DIVISION DIKHAN SCHEME WISE / SUB WORK WISE

SL No.	ADP SL No.	Name of scheme / Sub Schemes	Name of Contractor	Approved Cost	Bid Cost	Expendr: upto date 25/11/2025	% age Fiancial Progress	%age physical progress of the Project	Remarks.
1	2	3	4	5	6	7	8	9	10
1	240159	CONSTRUCTION OF SMALL STORAGE AND DISTRIBUTORS STRUCTURES FOR FLOOD MITIGATION AND REHABILITATION / IMPROVEMENT OF IRRIGATION & DRAINAGE SYSTEM IN ROD KOHI AREA OF D.LKHAN		350.00	385.347	244.780	63.52		work in progress
	1	Rehabilitation / Improvement of Flood Protection Band for Sigai Gatta, Sheikhan Gatta, Chouhdary Wala Gatta Sahar Band, Qalandar Khel Band and Manjakoi Gatta Village Takwara District DIKhan (in reaches).	Naveed Zeb	42.73	47.111	44.00	93.40	95%	work in progress
	2	Desiltation of Kour Burz Bagwal to Hathala and Existing Drain / Disty District DIKhan	Shah Zain	21.00	23.099	0.00	0	52%	work in progress
	3	Construction of Flood Protection Band for Tehsil Kulachi, Madina Colony to Kulachi City to Looni Basti District DIKhan	Rehmat ullah	15.00	16.876	12.00	71.11	89%	Physically completed
	4	Rehabilitation / Improvement of 02 Nos Flood Distributor Structure Dewan Shah and Kot Azam in District DIKhan	FB Const	30.00	33.000	27.00	81.82	85%	work in progress
	5	Construction of Flood Protection Band for Gandhi Gaibullah & Looni District DIKhan.	Viscon Engg	10.00	10.999	4.40	40.00	55%	work in progress
	6	Construction of Flood Protection Band for Gandhi Tummani, in Looni District DIKhan	Viscon Engg	10.00	10.999	5.00	45.46	54%	work in progress
	7	Construction of Flood Protection Band for Gandhi Kulla, Garra Guldad Kulachi.	Shah Zain	20.00	22.006	17.00	77.25	84%	Physically completed
	8	Construction of Flood Protection Band, Pawl Sikandar, Pawl Allah Dad in Garra Guldad District DIKhan.	Shah Zain	20.00	21.998	12.50	56.82	69%	work in progress
	9	Construction of Flood Protection Band for Gandhi Sat Paiwal, District DIKhan	Naveed Zeb	10.00	10.999	9.50	86.37	93%	Physically completed
	10	Construction of Flood Protection Band for Gandhi Sindh Gasha, District DIKhan	Al Farooq	20.00	21.998	19.00	86.37	92%	Physically completed
	11	Construction of Flood Protection Band for Gandhi Kot Wali Dad, District DIKhan	Shah Zain	20.00	21.998	15.00	68.19	78%	Physically completed
	12	Construction of Flood Protection Band for Gandhi Jehan Khani, District DIKhan	Al Farooq	10.00	10.999	10.50	95.46	98%	Physically completed
	13	Construction of Flood Protection Band for Gandhi Kot Sultan District DIKhan	Al Farooq	10.00	10.999	7.88	71.64	84%	Physically completed

	14	Construction of Flood Protection Band for Gandhi Garra Madda District DIKhan.	Al Farooq	5.00	5.499	3.50	63.65	83%	Physically completed
	15	Construction of Flood Protection Band for Rohri Niskor Nihara District DIKhan.	Al Farooq	15.00	16.498	14.00	84.86	92%	Physically completed
	16	Construction of Flood Protection Band / Pawl in Nullah Gomai i/c Bando Basti Band Garra Aslam District DIKhan.	Al Farooq	10.00	10.999	10.50	95.46	98%	Physically completed
	17	Rehabilitation / Improvement of Flood Protection Band for Tehsil Kulachi District DIKhan	Shah Zain	25.00	27.498	15.00	54.55	82%	Physically completed
	18	Construction of Flood Protection Band for Village Hathala District DIKhan	Shah Zain	20.00	21.998	15.00	68.19	73%	Physically completed
	19	Construction of Flood Protection Band and Spur for Village Looni District DIKhan	Viscon Engg	7.17	7.878	0.00	0	0%	work in progress
	20	Construction of Flood Protection Band for Village Gandhi Sher Khan & Sardar Gatta District DIKhan	Al Farooq	4.00	4.399	0.00	0	0%	work in progress
	21	Construction of Flood Protection Band for Nadar Badar District DIKhan	Al Farooq	10.00	10.999	3.00	27.28	38%	work in progress
	22	Desiltation of u/s and d/s of Looni Bridge Tehsil Kulachi District DIKhan.	Naveed Zeb	10.00	10.999	0.00	0	0%	work in progress
	23	Rehabilitation / Improvement of Flood Protection Band at Kaur Nullah DIKhan	Naveed Zeb	5.00	5.499	0.00	0	0%	work in progress
2	240145	REHABILITATION & IMPROVEMENT OF FAREED ABAD MINOR & RB DISTY & PROVIDING DRAINAGE SYSTEM FOR ROHRI AREA GOMAL ZAM IRRIGATION DIVISION DIKHAN.							
	24	(02/26) Providing Drainage System for Rohri Area Tehsil Kulachi in Gomai Zam Command Area.	Zohaib Noor Construction	75.43	82.898	66.237	80%	89%	work in progress

EXECUTIVE ENGINEER,
Gomai Zam Irr: Division DIKhan