

سوال نمبر 10260

منجانب جناب عنایت اللہ صاحب، رکن صوبائی اسمبلی صوبہ خیبر پختونخوا

نمبر شمار	سوال	جواب
	کیا وزیر مواصلات و تعمیرات ارشاد فرمائیں گے کہ۔	
(الف)	اے ڈی پی سکیم نمبر 1037 کوڈ نمبر 170587 Upgradation & Strengthening of C& W Roads Khyber Pakhtunkhwa کب منظور ہوئی؟	مذکورہ سکیم 08.10.2019 کو پی ڈی ڈبلیو پی سے منظور ہوا تھا۔
(ب)	مذکورہ سکیم پر اب تک لاگت و خرچ شدہ رقم کی تفصیل فراہم کی جائے۔	مذکورہ سکیم کیلئے 19.11.2019 کو 3055.399 ملین روپے منظور ہوئے تھے اور فروری 2021 تک 916.627 ملین خرچ ہوئے ہیں۔ اس سال ٹوٹل ریلیز 190.606 ملین ہوئی ہے۔ اس سکیم کی فزیکل پراگرس 25% ہے۔
(ج)	مذکورہ سکیم کن کن اضلاع میں منظور شدہ ہے اور ان کے لئے کتنی کتنی رقم مختص ہے اور مدت تکمیل کیا ہے تفصیل فراہم کی جائے۔	مذکورہ اسکیم میں اے ڈی پی 2020-21 کے لئے ضلعی وائر تفصیل منسلک ہے۔ (Annex-I)
(د)	مذکورہ سکیم کے لئے اس سال اے ڈی پی میں منظور شدہ رقم کتنی ہے؟ تفصیل فراہم کی جائے۔	مذکورہ سکیم کیلئے سال 2020-21 میں 100.00 ملین مختص ہیں۔ مذکورہ اسکیم کے ADP 2020-21 کے لئے ضلعی وائر تفصیل منسلک ہے۔ (Annex-II)

Assembly Question No. 10260

1. The Revised scheme "1037/170587 (2019-20) or 1759/170587 (2020-21) - Upgradation & Strengthening of C&W Roads in Khyber Pakhtunkhwa" was approved in PDWP meeting held on 08-10-2019.
2. The Revised scheme was administratively approved at cost of Rs 3055.399 Million on 19-11-2019. The expenditure Up to February 2021 of the scheme is Rs 916.627 Million which is utilized. The fund released during CFY 2020-21 is Rs 190.606 Million. The physical progress of the scheme is 25%.
3. District wise for ADP 2020-21 of the above scheme is attached (Annexure-I).
4. The allocation of the scheme (compacted) is Rs 60 (M) in CFY (ADP 2020-21). District wise for ADP 2020-21 of the above scheme is attached (Annexure-I).

Annex II

Annual Development Programme 2020-21 Scheme-wise Progress for the month of February, 2021

ADP No.	Scheme Name	AA	TS	Expdr (PFY)	Allocation (CFY)	Allocation Revised	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
1759 (OG)	170587-Upgradation & Strengthening of C&W Roads in Khyber Pakhtunkhwa	Provincial		625.421	60.000	190.606	190.606	150.750	79%	776.171		20%	2%	5%	
			19-11-19												
	Tank		14.758 01-06-20	15.000	0.000	7.221	7.221	0.000	-	15.000		68%	-	-	Completed.
	D.I.Khan (HW)			0.000	1.000	2.000	2.000	1.000	50%	1.000		-	3%	3%	Length 2.5 km - E/W, Sub base,B/C & Asphalt completed. Liability 18 m
	Lakki Marwat			0.000	1.000	2.000	2.000	2.000	100%	2.000		-	2%	4%	4 Km E/Work , Sub Base completed & B/C in progress. Joint survey in progress. P-II : Rs. 49 M
	Bannu		11.916 21-02-19	38.200	0.000	2.000	2.000	1.000	50%	39.200		28%	-	1%	Work started.
	Karak			3.000	2.500	2.500	2.500	2.500	100%	5.500		10%	8%	8%	Demand Rs. 30 M Earth work & Sub base in progress. Demand RS. 25 M
	Kohat			103.831	0.000	0.000	0.000	0.000	-	103.831		24%	-	-	06 units 03units completed 03 units in progress. P-II : 50 M for completion as per AA 3/6 Units ts approved 2/6 units Submitted to SE 1/6 units TS under prep
	Peshawar (HW)		9.192	15.000	14.000	14.000	14.000	13.976	100%	28.976		30%	28%	28%	5/5 units - Work in progress. P-II Demand Rs. 11 M
	Nowshera (HW)			22.000	11.500	11.500	11.500	11.349	99%	33.349		7%	4%	4%	Earth work in progress. Demand 30 M

ADP No.	Scheme Name	AA	TS	Expdr (PFY)	Allocation (CFY)	Allocation Revised	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
	Swabi	174.099 19-11-19	70.321 12-03-20	45.100	2.000	3.000	3.000	3.000	100%	48.100		26%	1%	2%	(A) 1. Work in progress. 2. Work order issued contractor mobilized. (B) 1. Work order issued contractor mobilized. 2. W/b 02-km. 3. 100% completed. 4. 100% completed 0.8 km W/B. 5. Work in progress. 6. -do- 7. -do- (C) 1. WBM base course completed& struct:work comp
	Mardan (HW)	313.318 19-11-19	103.888 20-03-19	206.643	10.500	16.500	16.500	16.500	100%	223.143		66%	3%	5%	12 units - Completed =3 Units Work in progress =9
	Malakand	50.000 19-11-19	-	0.000	0.000	2.000	2.000	0.000	-	-		-	-	-	13- Units - works started Demand Rs. 20 M
	Buner	209.500 19-11-19	48.863	14.937	32.072	32.076	32.076	30.076	94%	45.013		7%	15%	14%	Work in progress. Demand Rs. 30 M
	Shangla	50.000 19-11-19	-	0.000	0.500	22.000	22.000	3.006	14%	3.006		-	1%	6%	work started
	Swat (HW)	130.000 13-04-18	45.229 21-05-19	62.500	21.000	26.000	26.000	23.884	92%	86.384		48%	16%	18%	Length 5 Km (12 Units) - 3 Unit completed, 09 Units work in progress.
	Dir Lower	140.000 19-11-19	-	24.000	4.500	4.500	4.500	4.500	100%	28.500		17%	3%	3%	Work in progress. Demand Rs. 30 M
	Dir Upper	17.876 19-11-19	-	0.000	0.000	0.000	0.000	0.000	-	-		-	-	-	Site Dipsute

ADP No.	Scheme Name	AA	TS	Expdr (PFY)	Allocation (CFY)	Allocation Revised	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
	Chitral Lower	35.521 19-11-19	26.979 19-01-21	25.800	3.530	4.530	4.530	1.571	35%	27.371		73%	10%	4%	bridge work completed, work on approach road under progress.
	Mansehra	132.092 19-11-19	53.390 18-04-19	38.000	1.500	2.500	2.500	2.500	100%	40.500		29%	1%	2%	Structure work completed, road work in progress. Liability : 15 M Demandd - Rs 92.60 M.
	Abbottabad	84.840 19-11-19	-	11.410	1.000	3.279	3.279	1.000	30%	12.410		13%	1%	1%	Work in progress Demand Rs. 5 M
	Haripur	655.000 19-11-19	-	0.000	2.000	33.000	33.000	32.888	100%	32.888		-	0%	5%	Work in progress. Demand Rs. 30 M
Grand Total : Roads		1 Nos	3055.399	625.421	60.000	190.606	190.606	150.750	79%	776.171					