

منجانب: جناب سراج الدین صاحب، ایم۔ پی۔ اے

کیا وزیر کھیل و ثقافت ارشاد فرمائیں گے کہ

نمبر شمار	سوال	جواب
۱۔	آیا یہ درست ہے کہ حکومت نے ضم شدہ اضلاع میں سپورٹس کمپلیکسز کی تعمیر کے لیے خطیر رقم کی منظوری دی ہے؟	جی ہاں! یہ درست ہے کہ حکومت نے سپورٹس کلچر، ٹوارزم، آرکیالوجی، میوزیم اور یوتھ آفٹرز کے توسط سے ضم شدہ اضلاع میں سپورٹس کمپلیکسز کی تعمیر کے لیے 7365 ملین روپے کی منظوری دی ہے۔
۲۔	اگر انف کا جواب اثبات میں ہو تو مذکورہ منصوبے کے تحت کن کن ضم شدہ اضلاع کے کن کن مقامات پر سپورٹس کمپلیکسز تعمیر کیے جائیں گے۔ ہر منصوبے کا الگ الگ تخمینہ لاگت اور تکمیل کا دورانیہ کیا ہے۔ تفصیل فراہم کریں۔	مذکورہ منصوبے کے تحت ہر ضم شدہ اضلاع میں سپورٹس کمپلیکس تعمیر ہوگا۔ جس میں (خیبر، کرم، باجوڑ، اورکزئی، جنوبی وزیرستان، شمالی وزیرستان اور اس کے علاوہ سب ڈویژن پشاور، ڈی آئی خان، لکی اور سب ڈویژن ڈی آئی خان میں بھی مختلف کمپلیکس اور گراؤنڈ پر کام جاری ہیں۔ جس کی تفصیل (لف) ہے

1	Upgrad: & Rehab of Bajaur Sports Complex, Khar Bajaur	279.842	282.341	22-Aug	Work in Progress (100% Work Done).
2	Upgradation & Rehab of Capt. Roohullah Shaheed Sports Complex, Ghallanai, Mohmand	69.541	38.87	23-Jun	Work in Progress (45% Work Done).
3	Upgradation & Rehab of Jamrud Sports Complex, Khyber	289.478	176.611	23-Jun	Work in Progress (30% Work Done).
4	Upgradation & Rehab of Kalaya Sports Complex, Orakzai	335.305	87.393	23-Jun	Work in Progress (15% Work Done).
5	Upgradation & Rehab of Wana Sports Complex, South Waziristan	176.759	13.95	23-Jun	Work is in Progress (5% Work Done)
6	Upgrad: & Rehab of Kotkai Football Ground, SW TD	52.772	36.05	23-Jun	Work in Progress (90% Work done)
7	Upgrad: & Rehab of Jinnah Civil Stadium, Parachinar, Kurram	145.752	108.88	23-Jun	Work in Progress (52% work Done).
8	Upgradation & Rehab of Mullaghori Sports Stadium, Khyber	84.96	66.68	23-Jun	Work in Progress (37 % Work Done).
9	Upgradation & Rehab of Parachinar Sports Complex, Kurram	595.062	106.3	23-Jun	Work in Progress (18% work done.
10	Upgradation of Kala Khel Sports Stadium, Khyber	69.774	45.563	23-Jun	Work in Progress (50% work done.)
11	Upgradation of Tirah Sports Stadium, Khyber	48.975	37.86	23-Jun	Work in Progress (78%. done.)
12	Up-gradation & Rehab of Younas Khan Sports Complex, North Waziristan	250.232	100	23-Jun	Work in Progress (35%)
13	Establishment of Sports Complex at TSD Tank	389	33,165	24-Jun	Work in Progress
14	Rehab/Const of Sports Facilities in District Kurram	97.967	97.967	22-Jun	Completed
15	Rehab/Const of Sports Facilities in District South Waziristan	230	139.398	23-Jun	work in progress
16	Rehab/Const of Sports Facilities in District Mohmand	110	78.069	23-Jun	work in progress
17	Rehab/Const of Sports Facilities in District North Waziristan	328	155.144	23-Jun	work in progress
18	Provision of Sports Facilities at FR Tank	83.68	80.032	23-Jun	work in progress
19	Provision of Sports Facilities at FR Peshawar	52	41.59	23-Jun	work in progress
	Total	3689.099	34857.698		