

سوال نمبر: 15400

منجانب: جناب عنایت اللہ صاحب ، رکن صوبائی اسمبلی
کیا وزیر ابتدائی و ثانوی تعلیم ارشاد فرمائیں گے کہ

جواب	سوال	نمبر شمار
مذکورہ سکیم PDWP کی میٹنگ منعقدہ -10-11-2017 میں منظور ہوئی تھی۔ (10 th Nov, 2017)	170207-Establishment of 100 primary Schools (B&G 30:70) in Khyber Pakhtunkhwa کب منظور ہوئی؟	(الف)
مذکورہ سکیم کی ابتدائی مجموعی لاگت 1900.00 ملین روپے تھی۔ تفصیل لف ہے۔ مذکورہ سکیم پر 30 جون 2022 تک خرچ شدہ رقم 1488 ملین ہے۔	مذکورہ سکیم پر اب تک لاگت و خرچ شدہ رقم کی تفصیل فراہم کی جائے۔	(ب)
مذکورہ سکیم جن اضلاع کیلئے منظور ہوئی ہے ان میں ضلع ایبٹ آباد، بنوں، چارسدہ، چترال، دیر بالا، دیر زیر، ہری پور، کرک، کوہاٹ، لکی مروت، ملاکنڈ، مردان، نوشہرہ، پشاور، صوابی، سوات اور ٹانک شامل ہیں۔ مذکورہ سکیم کو اعلیٰ ترجیح والی سکیموں میں رکھا گیا ہے جن کی تکمیل کیلئے دوسے سکیموں کی نسبت ذیادہ رقم مختص کی گئی ہے اور ان سکیموں کی تکمیل آنے والوں دو سال میں یقینی بنا یا جائے گا۔ ضلع واٹز تفصیل لف ہے۔	مذکورہ سکیم کن کن اضلاع کیلئے منظور ہوئی۔ اور ان کے لیے کتنی رقم مختص ہے۔ اور مدت تکمیل کیا ہے تفصیل فراہم کی جائے۔	(ج)
مذکورہ سکیم کیلئے اس سال کے اے ڈی پی میں 241 ملین روپے مختص کی گئی ہے۔ جو کہ ایک موجدوزہ رقم ہے۔ جو کہ مئی کے شروع میں اے ڈی پی بنانے کے وقت مختص کی گئی ہے۔	مذکورہ سکیم کیلئے اس سال اے ڈی پی میں منظور شدہ رقم کتنی ہے۔ تفصیل فراہم کی جائے۔	(د)
اس سکیم میں اب تک 31 سکول مکمل ہوئے ہیں۔ 15 سکولز تکمیل کے آخری مراحل میں ہیں۔ جبکہ باقی سکولز پر تیزی سے کام شروع ہیں۔ سکیم اس سال مکمل ہو جائے گا۔	اس سکیم سے اب تک کتنے سکول مکمل ہوئے ہیں۔ اور کتنے سکول زیر تکمیل میں ہیں۔	ذ

15/7/22

11/1/2022-23



Planning & Development Department

GOVERNMENT OF KHYBER PAKHTUNKHWA

ADP

Annual Development Programme
2022-23



صحت کارڈ
HEALTH CARD PLUS

ONGOING PROGRAMME

SECTOR : Elementary & Secondary Education

SUB-SECTOR : Primary Education

1. KHYBER PAKHTUNKHWA

(Rs. In Million)

ADP S.#.	Code, Name of the Scheme, (Status) with forum and date of last approval	Cost		Exp. upto June 22	Allocation for 2022-23				TF Beyond 2022-23
		Local	Foreign		Local			Foreign	
					Cap.	Rev.	Total		
308	150548 - Establishment of 100 Girls Primary Schools in Khyber Pakhtunkhwa (less 07 units)	1,699.072	0.000	1,540.500	100.002	0.000	100.002	0.000	58.570
	(A) /PDWP /18-08-2015								
307	170205 - Conversion of 100 Mosque Schools into Primary schools in Khyber Pakhtunkhwa (less 69 units)	640.778	0.000	320.890	309.888	10.000	319.888	0.000	0.000
	(A) /PDWP /10-11-2017								
308	170207 - Establishment of 100 Primary Schools (B&G 30:70) on need basis in Khyber Pakhtunkhwa.	1,900.000	0.000	1,659.307	230.693	10.000	240.693	0.000	0.000
	(A) /PDWP /10-11-2017								
309	170557 - Reconstruction of 100 Primary Schools on need basis in Khyber Pakhtunkhwa (less 47 units).	855.919	0.000	648.500	99.999	0.000	99.999	0.000	107.420
	(A) /PDWP /10-11-2017								
310	200025 - Establishment of 100 Primary Schools in Khyber Pakhtunkhwa	2,030.650	0.000	300.000	150.000	0.000	150.000	0.000	1,580.650
	(A) /PDWP /02-10-2020								
311	200166 - Refugees & Host Communities under IDA-18-Regional Sub Window SH: Khyber Pakhtunkhwa Human Capital Investment Project (KPHCIP) Education Component	0.000	18,910.255	0.000	0.000	0.000	0.000	2,000.000	0.000
	(A) /CDWP /08-06-2020								
312	210493 - Establishment of 50 (30:70 B&G) Primary Schools in Khyber Pakhtunkhwa	1,355.288	0.000	10.000	50.000	0.000	50.000	0.000	1,295.288
	(A) /PDWP /02-12-2021								
Total OnGoing Programme		8,481.707	18,910.255	4,479.197	940.582	20.000	960.582	2,000.000	3,041.928

District wise breakup

Status of ADP Scheme 2022-23

S.#	NOWSHEHRA	No. of units	Total Cost			Expenditure Upto 30.06.2021			Original Allocation 2021-22			Expenditures upto June,2022			Cummulative Expenditures	Balance Cost for FY 2022-23
			Capital	Revenue	Total	Capital	Revenue	Total	Capital	Revenue	Total	Capital	Revenue	Total		
1	170207-Establishment of 100 Primary Schools (B&G 30:70) on need basis in Khyber Pakhtunkhwa (A) PDWP 10/11/17	94	1,806.538	93.462	1,900.000	1,306.945	11.415	1,318.360	376.230	5.000	381.230	167.239	2.259	169.498	1,487.86	412.14
	ABBOTTABAD	3	60.042	3.018	63.060	54.116	0.404	54.520	5.926	0.159	6.085	4.18	-	4.18	58.70	4.36
	BUNIR	2	34.565	2.012	36.577	29.025	1.019	30.044	4.300	0.061	4.361	-	0.61	0.61	30.65	5.92
	BANNU	8	138.602	8.048	146.650	100.714	0.951	101.665	33.359	0.432	33.791	21.27	0.43	21.70	123.37	23.28
	CHARSADDA	2	32.636	2.012	34.648	26.560	0.163	26.723	0.000	0.113	0.113	-	-	-	26.72	7.93
	CHITRAL UPPER	1	34.626	1.006	35.632	18.193	0.043	18.236	0.000	0.059	0.059	-	-	-	18.24	17.40
	CHITRAL LOWER	1	24.701	1.006	25.707	12.855	0.108	12.963	11.846	0.055	11.901	1.59	0.06	1.65	14.61	11.10
	DIR LOWER	5	106.311	4.548	110.859	64.798	0.437	65.235	7.176	0.251	7.427	5.40	0.25	5.65	70.89	39.97
	DIR UPPER	5	105.126	5.030	110.156	62.522	0.658	63.180	42.604	0.266	42.870	3.20	-	3.20	66.38	43.78
	HARIPUR	4	91.708	3.420	95.128	72.160	0.649	72.809	14.200	0.169	14.369	14.20	-	14.20	87.01	8.12
	KARAK	4	71.604	4.024	75.628	68.097	0.438	68.535	0.000	0.219	0.219	-	-	-	68.54	7.09
	KOHAT	1	17.664	1.006	18.670	16.066	0.134	16.200	2.949	0.053	3.002	1.60	0.05	1.65	17.85	0.82
	LAKKI	5	95.914	5.030	100.944	73.658	0.663	74.321	22.256	0.266	22.522	12.52	-	12.52	86.84	14.10
	MALAKAND	1	20.389	1.006	21.395	3.608	0.075	3.683	16.037	0.057	16.094	4.08	-	4.08	7.77	13.63
	MARDAN	9	190.941	9.054	199.995	158.491	0.986	159.477	32.450	0.491	32.941	7.70	-	7.70	167.18	32.82
	NOWSHEHRA	11	224.219	11.066	235.285	162.949	1.202	164.151	3.800	0.601	4.401	2.66	-	2.66	166.81	68.47
	PESHAWAR	5	99.859	5.030	104.889	28.942	0.548	29.490	21.632	0.273	21.905	21.63	-	21.63	51.12	53.77
	SWABI	4	62.209	4.024	66.233	59.380	0.293	59.673	0.500	0.227	0.727	0.40	-	0.40	60.07	6.16
	SWAT	16	272.538	16.096	288.634	210.355	1.968	212.323	18.240	0.861	19.101	17.56	0.86	18.42	230.74	57.89
	TANK	7	132.020	7.026	139.046	84.456	0.675	85.131	47.564	0.387	47.951	49.25	-	49.25	134.38	4.66
	PROVINCIAL								91.391	0.000	91.391	-	-	-	-	-

District^{wise} CAW Report

Sector: ELEMENTARY & SECONDARY EDUCATION

ADP No.	Scheme Name	Cost	AA	TS	Expdr (PFY)	Allocation (CFY)	Revised Allocation	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
	Battagram		-	-	0.000	0.000	0.000	0.000	0.000	-	-		-	-	-	PC-I/DCE for Rs.17.312 m submitted to DEO
	Mansehra		-	-	0.000	0.000	0.000	0.000	0.000	-	-		-	-	-	PC-I/DCE for Rs.18.903 m and Rs.18.851 m submitted
	Abbottabad		21.937	18.871	16.414	0.000	0.000	0.000	0.000	-	16.414		75%	-	-	01- Unit Developmental work in progress. MB = G/Floor, 1st floor roof laid. Plastering & flooring in progress.
	Haripur		21.006	-	4.220	15.067	15.067	15.067	6.512	43%	10.732		20%	72%	31%	01- Unit Super Structure in progress.
350	I70207	Provincial	1900.000	1801.765	746.176	1150.736	289.734	289.734	289.734	102.749	35%	1253.485	64%	16%	6%	
(OG)	Establishment of 100 Primary Schools (B&G 30:70) on need basis in Khyber Pakhtunkhwa.															
	Tank		132.738	53.176	41.454	47.564	47.564	47.564	43.030	90%	84.484		31%	36%	32%	07 units - 1. Completed 2. Finishing Stage 3. Completed & H/O 4. Completed & H/O 5. Finishing Stage 6. Finishing Stage 7. Finishing Stage
	D.I.Khan		-	-	0.000	0.000	0.000	0.000	0.000	-	-		-	-	-	
	Lakki Marwat		95.914	35.379	58.956	22.256	22.256	22.256	6.884	31%	65.840		61%	23%	7%	05- Units 1. C/Wall, P/Pump, completed, Main Bld: finishing 2. C/wall, P/Pump completed, F/F column completed 3. C/wall, P/pump completed, g/f roof laid 4. C/wall, P/pump completed, main bldg: roof laid loversory block plastering completed 5. c/wall completed, main bldg: roof laid

Sector: **ELEMENTARY & SECONDARY EDUCATION**

ADP No.	Scheme Name	Cost	AA	TS	Expdr (PFY)	Allocation (CFY)	Revised Allocation	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
11. GGPS Gulsan Hayat Amankot... Rs: 22.092 M																
	Swabi		57.854	52.454	30/01/18	59.345	0.500	0.500	0.500	0.409	82%	59.754	100%	1%	1%	04- Units 1- Completed & H/O. 2- Completed & H/O. 3- Completed & H/O. 4. Completed & H/O
	Mardan		190.941	74.509	02/04/18	135.644	38.789	38.789	38.789	7.601	20%	143.245	71%	20%	4%	12- Units 1. Completed 2. B/Wall in progress 3. FF Roofing 4. 5. B/Wall in progress 6. Finishing 7. 8. 9. Finishing 10. Completed & H/O 11. Completed & H/O 12. Completed & H/O
	Malakand		20.389	-	15/02/18	1.442	16.370	16.370	16.370	4.083	25%	5.525	7%	80%	20%	2 units - 1 PC-I/DCE submitted, AA Awaited 2- work started after court stay
	Buner		34.565	34.565	08/02/18	23.897	4.300	4.300	4.300	0.000	-	23.897	69%	12%	-	02- Units 1. Completed Pc-IV sub: 2. Finishing
	Swat		272.169	105.168	28/11/18	177.856	18.240	18.240	18.240	3.290	18%	181.146	65%	7%	1%	16 units - 01 unit - Completed 13 units- in progress 01 unit- AA awaited 01 Unit- Court stay 1. Court case 2. S/Structure work in progress 3. S/Structure work in progress 4. Completed 5. Flooring in progress 6. A. A awaited 7. Flooring in progress 8. Finishing in progress 9. Completed 10. F/F roof in progress 11. G/F roof laid

Sector: **ELEMENTARY & SECONDARY EDUCATION**

ADP No.	Scheme Name	Cost	AA	TS	Expdr (PFY)	Allocation (CFY)	Revised Allocation	Releases (CFY)	Expdr (CFY)	%age Util/Rel	Cumul Expdr	Scope of Scheme	Ach (PFY)	Target (CFY)	Ach (CFY)	Remarks
																12. G/F roof laid 13. G/F roof laid 14. I/F roof laid 15. Finishing in progress 16. I/Floor roof laid plaster in progress
	Dir Lower		86.202	71.082	64.798	5.400	5.400	5.400	5.399	100%	70.197		75%	6%	6%	04- Units 1. Completed PC-IV submitted 2. Worin in Progress 3. Completed H/O 4. Finishing in progress
			15/02/18	18/03/21												1) GPS Toda Talash PK-94 Rs: 18.690 M 2) GGPS Kaga Chinargai S/T to GGPS Sarbanda Rs: 18.990 M 3. GPS Umary Kalay Rs: 22.180 M 4. GPS Shao Rs: 26.343 M
	Dir Upper		110.156	-	58.094	42.604	42.604	42.604	2.088	5%	60.182		53%	39%	2%	5 Units 1 1st Floor in progress 1 G/F in progress 2- Finishing in progress 1- Work order issued. Site not yet handed over.
			29/10/18													1. GGPS Pitaw Banda PK-91 shifted to GGPS Roghano Kalay Rs.23.040m 2. GGPS Farid Khan Siasan Patrak PK-92 Rs.23.006m 3. GGPS Guli Bagh Sunai Dara PK-91 Rs.21.370m 4. GGPS Koto PK-91 Rs.21.370m 5. GGPS Kharposai PK93 Rs.21.370
	Chitral Lower		55.262	-	32.265	11.846	11.846	11.846	1.597	13%	33.862		58%	21%	3%	02- Units 1. 1st floor in progress 2. B/Work in progress
			16/05/18													1) GPS Domelnisar PK-90 Rs: 27.631 M
	Mansehra		-	-	0.000	0.000	0.000	0.000	0.000	-	-		-	-	-	PC-I/DCE for Rs.18.995 m and Rs.18.966 m submitted
																1) GPS Gud UC Nika Pani PK-33 2
	Abbottabad		60.042	37.000	41.723	5.925	5.925	5.925	2.723	46%	44.446		69%	10%	5%	04- Units 1. Flooring & ceiling in progress/Lavatory block in progress. 2. Ceiling, Marble & distempering is in progress. B/W in progress. 3. Completed Handling taking in progress. 4. Dev: work in Completed. plinth beam laidm column in progress.
			02/04/18	27/01/20												1. GGPS Seragran Aliabad Rs: 21.388 M TS 19.50 2. GGPS Kutla Jandar Bari Rs: 20.836 M 3. GPS Chalhaiter Rs: 18.006 M TS 18.521 4. GGPS Serian Bagh Rs: 20.836 M
	Haripur		90.390	-	83.164	14.200	14.200	14.200	2.272	16%	85.436		92%	16%	3%	04 units - Work in progress.
351 (OG)	170557 Reconstruction of 100 Primary Schools on need basis in	Provincial	855.920	775.874	434.240	502.269	98.604	115.074	115.074	51.161	44%	553.430	65%	13%	7%	