

سوال نمبر: 6964

منجانب: جناب صاحبزادہ ثناء اللہ صاحب، رکن صوبائی اسمبلی خیبر پختونخواہ

نمبر شمار	سوال	جواب
(ا)	کیا وزیر بلدیات ارشاد فرمائیں گے کہ آیا یہ درست ہے کہ Rehabilitation of Rural Roads in Selected of Districts of KP سیریل نمبر 615 صفحہ نمبر 138 اے ڈی پی نمبر 140345 2019-20 سکیم پی ڈی ڈبلیو پی 2015 حکومت نے شروع کیا تھا؟	جی ہاں۔
(ب)	اگر الف کا جواب اثبات میں ہو تو اس پراجیکٹ میں کون کونسے ضلعے اور کون کونسے حلقے اور ان میں کون سی سکیمیں شامل تھی تفصیل فراہم کی جائے۔ نیز ان سکیموں کیلئے منظور شدہ اور فراہم کردہ رقم کی تفصیل بھی فراہم کی جائے اور مذکورہ کتنی سکیمیں مکمل ہو چکی ہے اور کتنی نامکمل ہیں تفصیل فراہم کی جائے۔	مذکورہ سکیم کی درکار تفصیل کی کاپی لف ہیں۔

**Progress Report of ADP Scheme No.616(140345) "Rehabilitation of Rural Roads in Selected Districts of Khyber Pakhtunkhwa"**

S#	District	Executing Agency	Approved Cost	Total Fund Released	Status
1	Abbottabad	C&W Highway	30.000	29.584	Completed
		C&W Highway	20.000	20.000	Completed
		C&W Highway PK-45	15.393	15.393	Completed
		TMA Abbottabad	1.500	0.000	Ongoing
		C&W Highway PK-45	9.584	9.500	Completed
		TMA Abbottabad PK-46	20.000	20.000	Completed
		TMA Abbottabad PK-48	20.000	2.000	Ongoing
		TMA Abbottabad	27.000	19.500	Ongoing
		TMA Abbottabad	0.450	0.000	Ongoing
		TMA Havelian	15.393	15.393	Completed
		TMA Havelian	9.584	6.000	Ongoing
		<b>Total:</b>	<b>168.904</b>	<b>137.370</b>	
2	Bannu	TMA Domel	15.393	15.393	Completed
		TMA Bannu	16.000	11.500	Ongoing
		AD LGRDD	10.000	9.704	Completed
		C&W Highway, PK-70	15.393	15.393	Completed
		C&W Bannu PK-71	8.042	5.000	Ongoing
		TMA Bannu	5.487	3.000	Ongoing
		C&W Bannu	25.964	0.000	Ongoing
		C&W Highway, PK-73	9.191	2.000	Ongoing
		C&W Highway, PK-72	20.000	0.000	Ongoing
		C&W Highway, PK-73	15.393	6.500	Ongoing
				<b>Total:</b>	<b>140.863</b>
3	Battagram	C&W Highway	15.393	9.300	Ongoing
		C&W Highway PK-59	15.393	15.393	Completed
		C&W Highway PK-59	9.584	0.000	Ongoing
		AD Battagram	40.000	2.000	Ongoing
		C&W Highway PK-60	15.393	11.690	Ongoing
		TMA Allai Battagram	9.191	9.191	Completed
		<b>Total:</b>	<b>104.954</b>	<b>47.574</b>	
4	Buner	AD LGRDD	60.000	60.000	Completed
		TMA Daggarr PK-79	10.393	10.393	Completed
		TMA Daggarr PK-79	5.000	5.000	Completed
		TMA Daggarr PK-79	9.191	7.000	Ongoing
		TMA Khadukhel PK-77	7.000	7.000	Completed
		Xen C&W Highway	100.000	79.897	Ongoing
		<b>Total:</b>	<b>191.584</b>	<b>169.290</b>	
5	Charsadda	AD LGRDD	15.393	15.393	Completed
		TMA Charsadda	8.000	5.000	Ongoing
		AD LGRDD	2.000	2.000	Completed
		AD LGRDD PK-22	30.000	20.300	Ongoing
		TMA Charsadda	7.000	4.000	Ongoing
		TMA Shabqadar	3.185	0.000	Ongoing
		C&W Highway PK-17	15.393	15.393	Completed
		TMA Charsadda	6.661	0.000	Ongoing
		TMA Charsadda	1.337	0.000	Ongoing
		TMA Shabqadar	8.784	5.000	Ongoing

*PK-Y*  
*M*  
*PO-111*  
*plea...*  
*pro...*  
*11/2/20*

S#	District	Executing Agency	Approved Cost	Total Fund Released	Status
		TMA Shabqadar	5.000	0.000	Ongoing
		TMA Shabqadar	5.620	0.000	Ongoing
		C&W Highway PK-17	9.191	9.191	Completed
		C&W Highway PK-18	20.000	20.000	Completed
		C&W Highway PK-19	15.393	15.393	Completed
		C&W Highway PK-19	15.393	13.730	Ongoing
		C&W Highway PK-20	15.393	15.393	Completed
		C&W Highway PK-20	20.000	12.500	Ongoing
		C&W Highway PK-20	20.000	13.500	Ongoing
		C&W Highway PK-20	20.000	15.393	Completed
		C&W Highway PK-21	15.393	15.393	Completed
		C&W Highway PK-21	20.000	5.000	Ongoing
		C&W Highway	30.000	10.000	Ongoing
		<b>Total:</b>	<b>289.136</b>	<b>197.186</b>	
6	Chitral	AD, LGRDD, PK-89	15.393	15.393	Completed
		TMA Booni, PK-90	15.393	15.393	Completed
		<b>Total:</b>	<b>30.786</b>	<b>30.786</b>	
7	D.I Khan	C&W Highway, PK-65	49.972	41.100	Ongoing
		C&W Highway, PK-66	9.191	3.000	Ongoing
		PD DDA PK-65	30.000	4.000	Ongoing
		AD LGRDD	50.000	48.968	Completed
		TMA Paharpur, PK-68	30.000	27.618	Completed
		TMA Paharpur	50.000	13.000	Ongoing
		TMA D.I Khan, PK-64	10.000	1.000	Ongoing
		TMA D.I Khan, PK-64	15.000	0.000	Ongoing
		<b>Total:</b>	<b>244.163</b>	<b>138.686</b>	
8	Dir Lower	AD, LGRDD	150.000	150.000	Completed
		TMA Adenzai	15.393	15.393	Completed
		TMA Adenzai PK-97	20.000	13.782	Ongoing
		<b>Total:</b>	<b>185.393</b>	<b>179.175</b>	
9	Dir Upper	AD, LGRDD	244.500	244.500	Completed
		AD, LGRDD PK-91	70.000	69.500	Completed
		AD, LGRDD PK-91	20.000	20.000	Completed
		AD, LGRDD PK-91	32.500	32.500	Completed
		AD, LGRDD PK-91	27.500	27.000	Completed
		AD, LGRDD PK-91	30.000	2.000	Ongoing
		AD, LG	20.000	0.000	Ongoing
		AD, LGRDD PK-92	20.000	18.500	Completed
		TMA Wari PK-93	8.042	8.042	Completed
		TMA Dir	25.000	25.000	Completed
		<b>Total:</b>	<b>497.542</b>	<b>447.042</b>	
10	Hangu	AD, LGRDD	15.393	5.500	Ongoing
		TMA Hangu	7.000	1.000	Ongoing
		C&W Highway PK-42	20.000	7.000	Ongoing
		C&W Highway	9.191	0.000	Ongoing
		<b>Total:</b>	<b>51.584</b>	<b>13.500</b>	
11	Haripur	TMA Ghazi	50.000	50.000	Completed
		TMA Ghazi PK-52	20.000	19.928	Completed
		TMA Haripur PK-49	15.393	15.393	Completed
		TMA Ghazi	5.000	5.000	Completed
		TMA Haripur	2.800	0.000	Ongoing

PK-1  
M  
PO-III

pleas  
proven

11/2/20

S#	District	Executing Agency	Approved Cost	Total Fund Released	Status
		TMA Haripur PK-50	20.000	17.297	Ongoing
		TMA Haripur PK-51	20.000	14.000	Ongoing
		TMA Haripur PK-51	15.393	15.393	Completed
		AD LG&RDD PK-49	9.529	9.529	Completed
		AD LG&RDD	16.650	16.650	Completed
		<b>Total:</b>	<b>174.765</b>	<b>163.190</b>	
12	Karak	TMA Takht Nusrati	7.500	3.000	Ongoing
		C&W Karak	20.000	15.000	Ongoing
		TMA Karak	3.300	2.000	Ongoing
		AD LGRDD PK-40	20.000	2.000	Ongoing
		<b>Total:</b>	<b>50.800</b>	<b>22.000</b>	
13	Kohat	TMA Kohat	1.000	1.000	Completed
		C&W Kohat PK-38	5.000	4.000	Ongoing
		C&W Kohat PK-38	20.000	18.000	Completed
		<b>Total:</b>	<b>26.000</b>	<b>23.000</b>	
14	Kohistan	C&W Highway	15.393	3.000	Ongoing
		C&W Highway PK-63	15.393	11.422	Ongoing
		<b>Total:</b>	<b>30.786</b>	<b>14.422</b>	
15	Lakki Marwat	AD LGRDD	10.000	10.000	Completed
		AD LGRDD	6.000	6.000	Completed
		AD LGRDD PK-74	15.393	15.393	Completed
		ADLG	5.000	5.000	Completed
		TMA Serainaurang	8.000	2.000	Ongoing
		TMA Lakki Marwat	8.000	0.000	Ongoing
		TMA Lakki Marwat	7.000	0.000	Ongoing
		AD LGRDD PK-75	15.393	25.804	Completed
		AD LGRDD PK-75	9.191	9.191	Completed
		AD LGRDD PK-76	15.393	15.393	Completed
		AD LGRDD PK-76	9.191	9.191	Completed
		TMA Serai Naurang	9.191	4.000	Ongoing
		TMA Serai Naurang	5.000	3.000	Ongoing
		TMA Serai Naurang PK-74	9.191	0.000	Ongoing
		<b>Total:</b>	<b>131.943</b>	<b>104.972</b>	
16	Malakand	Xen C&W Highway	15.318	15.318	Completed
		Xen C&W Highway Sub-Division-I PK-99	19.998	17.000	Ongoing
		TMA Batkhela	4.500	0.000	Ongoing
		TMA Batkhela	1.460	1.460	Completed
		<b>Total:</b>	<b>41.276</b>	<b>33.778</b>	
17	Mansehra	AD, LGRDD	15.000	15.000	Completed
			9.500	1.000	Ongoing
			3.995	3.995	Completed
		TMA Mansehra	1.252	0.000	Ongoing
		TMA Mansehra	13.000	9.500	Ongoing
		TMA Mansehra	2.500	2.500	Completed
		TMA Mansehra	0.500	0.500	Completed
		TMA Mansehra PK-53	15.393	15.393	Completed
		TMA Mansehra	5.000	5.000	Completed
		TMA Mansehra	0.637	0.637	Completed
		TMA Mansehra PK-53	9.545	9.000	Completed
		TMA Mansehra	9.584	2.000	Ongoing

Pl. p...  
M  
PO-111

Please  
provide

11/2/20

S#	District	Executing Agency	Approved Cost	Total Fund Released	Status
		TMA Oghi PK-56	15.393	11.000	Ongoing
		TMA Oghi PK-56	30.000	9.000	Ongoing
		TMA Oghi PK-57	15.393	15.393	Completed
		TMA Oghi	20.000	2.000	Ongoing
		TMA Balakot	21.393	21.393	Completed
		TMA Balakot PK-54	9.584	4.000	Ongoing
		TMA Baffa PK-55	15.393	15.393	Completed
		TMA Balakot	1.800	1.800	Completed
		TMA Balakot	2.000	0.000	Ongoing
		C&W Highway PK-57	40.000	9.750	Ongoing
		<b>Total:</b>	<b>256.862</b>	<b>154.254</b>	
18	Mardan	AD, LGRDD	70.000	69.363	Completed
		AD, LGRDD PK-23	7.000	7.000	Completed
		AD, LGRDD PK-24	30.000	25.000	Ongoing
		AD, LGRDD, PK-26	10.000	8.000	Ongoing
		AD, LGRDD, PK-26	10.000	10.000	Completed
		AD, LGRDD, PK-28	7.000	7.000	Completed
		AD, LGRDD, PK-28	15.393	23.393	Completed
		C&W Mardan	25.000	3.000	Ongoing
		TMA Takhtbhai	12.000	1.000	Ongoing
		TMA Takhtbhai	10.000	5.000	Ongoing
		TMA Takhtbhai	7.783	6.000	Ongoing
		AD, LGRDD PK-30	100.470	37.000	Ongoing
		AD LGRDD	0.926	0.000	Ongoing
		AD LGRDD	5.100	2.000	Ongoing
		TMA Takhtbhai	15.000	10.000	Ongoing
		TMA Mardan	9.943	1.500	Ongoing
		TMA Mardan	7.430	6.854	Completed
		<b>Total:</b>	<b>343.045</b>	<b>222.110</b>	
19	Nowshera	Xen C&W Highway	38.000	38.000	Completed
		Xen C&W Highway PK-12	30.000	27.000	Completed
		C&W Nowshera PK-12	59.970	10.000	Ongoing
		C&W Nowshera PK-12	10.000	0.000	Ongoing
		C&W Nowshera	60.000	0.000	Ongoing
		C&W Nowshera PK-13	59.990	0.000	Ongoing
		C&W Nowshera PK-13	50.270	0.000	Ongoing
		C&W Nowshera PK-13	60.000	0.000	Ongoing
		C&W Nowshera PK-16	60.000	0.000	Ongoing
		C&W Nowshera PK-13	50.000	32.000	Ongoing
		C&W Nowshera PK-15	30.000	11.500	Ongoing
		Xen C&W Highway PK-15	30.000	0.000	Ongoing
		<b>Total:</b>	<b>538.230</b>	<b>118.500</b>	
20	Peshawar	Xen C&W Highway	20.000	20.000	Completed
		Xen C&W Highway	99.999	99.130	Completed
		Xen C&W Highway	4.581	4.581	Completed
		Xen C&W Highway	10.000	10.000	Completed
		Xen C&W Highway PK-8	9.584	0.000	Ongoing
		Xen C&W Highway PK-9	15.000	15.000	Completed
		TMA Town-I	2.506	1.000	Ongoing
		TMA Town-II	8.300	8.300	Completed

M. P. U.

M  
PO-III

Please  
provide

11/2/20

S#	District	Executing Agency	Approved Cost	Total Fund Released	Status
		TMA Town-II	4.300	4.300	Completed
		TMA Town-II	0.700	0.700	Completed
		TMA Town-II	3.300	3.300	Completed
		TMA Town-II	6.700	6.700	Completed
		TMA Town-I	7.968	3.000	Ongoing
		TMA Town-II PK-7	10.000	0.000	Ongoing
		TMA Town-III	2.733	2.733	Completed
		TMA Town-III	1.230	1.230	Completed
		TMA Town-III	1.100	1.100	Completed
		AD, LGRDD	3.000	3.000	Completed
		AD, LGRDD	7.350	7.350	Completed
		AD, LGRDD	8.040	8.000	Completed
		<b>Total:</b>	<b>226.391</b>	<b>199.424</b>	
21	Shangla	TMA Shangla PK-87	15.393	15.393	Completed
		TMA Alpuri PK-87	9.584	9.548	Completed
		TMA Alpuri PK-88	14.200	6.500	Ongoing
		TMA Alpuri Shangla	10.000	2.000	Ongoing
		<b>Total:</b>	<b>49.177</b>	<b>33.441</b>	
22	Swabi	AD LGRDD	25.000	25.000	Completed
		AD LGRDD PK-35	15.393	15.393	Completed
		AD LGRDD PK-34	15.393	16.478	Completed
		ADLGRD	5.000	5.000	Completed
		TMA Lahore	80.000	33.000	Ongoing
		TMA Swabi	5.000	0.000	Ongoing
		AD LGRDD	3.670	4.870	Completed
		C&W Highway PK-35	87.984	89.900	Completed
		TMA Topi	14.200	14.200	Completed
		TMA Swabi	19.200	14.500	Ongoing
		<b>Total:</b>	<b>270.840</b>	<b>218.341</b>	
23	Swat	C&W Highway	50.000	49.000	Completed
		TMA Barikot	3.000	0.000	Ongoing
		C&W Highway	29.900	29.000	Completed
		TMA Babuzai, Mingora	3.135	2.000	Ongoing
		C&W Highway	7.000	0.000	Ongoing
		C&W Highway PK-81	20.000	10.000	Ongoing
		TMA Barikot	50.000	29.500	Ongoing
		TMA Barikot	3.900	6.900	Completed
		TMA Babuzai, Mingora	1.740	1.740	Completed
		<b>Total:</b>	<b>168.675</b>	<b>128.140</b>	
24	Tank	AD, LGRDD	15.393	15.393	Completed
		Xen C&W Highway	9.191	2.000	Ongoing
		<b>Total:</b>	<b>24.584</b>	<b>17.393</b>	
25	Tor Ghar	TMA Jadbah PK-58	9.191	9.191	Completed
		TMA Jadbah PK-58	25.000	8.000	Ongoing
		<b>Total:</b>	<b>34.191</b>	<b>17.191</b>	Ongoing
<b>Grand Total:</b>			<b>4272.474</b>	<b>2899.255</b>	

VI. V

M  
PO-11

plea  
proc.

JAM  
11/2/20